

Capital Project update

Construction at the Intermediate School wraps up, while work at the High School is set to begin in the spring.

Intermediate School

Construction at the pool and locker rooms has moved quickly and finishes are currently being put in place. The project should be completed in late January.

High School

Planned improvements to the Jr./Sr. High School will be put out to bid in January. Work will begin at the West parking lot in mid-March.

The entire West parking lot will be reconfigured, including a new student drop off that will be located on the North side of the building. The drop off will exit between the baseball and turf stadium onto Adsit Street.

After the West parking lot is completed, work will begin on the South parking lot and bus loop. This will begin in July and be completed at the start of the 2017-18 school year. The project scope will include parking lot work, bus loop reconfiguration and paving of the entire lot and loop.

Beginning April 3, the first and second floors of the E wing will be relocated. This wing currently houses math, English/language arts, and special education classrooms, as well as the nurse's office and speech room.

This wing will be vacated to allow for asbestos abatement during the April recess. All abatement activities will be completed by the time students return to school after spring recess.

Also after the spring recess, renovation work will continue in 16 classrooms on the first and second floor classrooms in the E wing. This work will be completed at the end of the 2016-17 school year.

In late June, work will begin in the remaining 14 classrooms slated for renovation. Renovations will be complete by the start of the 2017-18 school year.

The next phase of the work at the Jr./Sr. High includes renovation of the B gym and both the



A view of the renovated pool area facing East looking across towards the spectator seating. New windows have been installed and ceramic wall tile work is being completed in the pool area. Below, wall tile is being installed in the girls locker room corridor.

boys and girls locker rooms. This work will begin in the fall and be completed in early spring 2018. After the B gym is complete, construction will begin on the A gym and girls locker room. All renovation and construction work will be completed at the Jr./Sr. High by fall 2018.



2016-17 Capital outlay project

The scope of this project includes installing carbon monoxide detectors throughout all school buildings as required by a new New York state law. Also, two single-use existing bathrooms will be renovated at the Intermediate School.

An emergency generator will be installed at Columbian Elementary to power critical services and voice over IP phones. In addition, emergency lighting at Bryant, North Hornell and Columbian will be replaced.

This project is currently out to bid and work will be completed in the next seven months.